

SCHEDULE FOR TRANSITION TO EVLA OPERATIONS

ID	Task Name	Start	Finish	2009				2010				2011				2012			
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1	ANTENNA RETROFITS	11/4/08	8/9/10																
3	21 antennas retrofitted	4/13/09	4/13/09	◆	4/13														
4	24 antennas retrofitted	11/5/09	11/5/09				◆	11/5											
5	Last antenna retrofitted	8/9/10	8/9/10							◆	8/9								
6	WIDE-BAND RECEIVERS	2/4/08	10/15/12																
7	L-Band	4/6/09	8/1/12																
8	Start L-Band receiver production	4/6/09	4/6/09	◆	4/6														
9	6 L-Band receivers available	11/2/09	11/2/09				◆	11/2											
10	15 L-Band receivers available	2/1/11	2/1/11									◆	2/1						
11	27 L-Band receivers available	8/1/12	8/1/12															◆	8/1
12	S-Band	8/18/08	8/1/12																
14	6 S-Band receivers available	9/7/09	9/7/09				◆	9/7											
15	15 S-Band receivers available	3/1/11	3/1/11									◆	3/1						
16	27 S-Band receivers available	8/1/12	8/1/12															◆	8/1
17	C-Band	7/14/08	11/1/10																
19	8 C-Band receivers available	3/26/09	3/26/09	◆	3/26														
20	15 C-Band receivers available	11/1/09	11/1/09				◆	11/1											
21	27 C-Band receivers available	11/1/10	11/1/10									◆	11/1						
22	X-Band	2/1/10	10/15/12																
23	Start X-Band receiver production	2/1/10	2/1/10					◆	2/1										
24	6 X-band receivers available	7/5/10	7/5/10							◆	7/5								
25	15 X-Band receivers available	10/1/11	10/1/11											◆	10/1				
26	27 X-Band receivers available	10/15/12	10/15/12															◆	
27	Ku-Band	7/21/08	10/15/12																
29	6 Ku-Band receivers available	9/6/10	9/6/10							◆	9/6								
30	15 Ku-Band receivers available	11/1/11	11/1/11											◆	11/1				
31	27 Ku-Band receivers available	10/15/12	10/15/12															◆	

Project: EVLA_capability_v2.01
Date: 3/17/09

Task



Progress




Milestone



Summary



SCHEDULE FOR TRANSITION TO EVLA OPERATIONS



Project: EVLA_capability_v2.01
Date: 3/17/09

Task



Progress



Milestone



Summary



SCHEDULE FOR TRANSITION TO EVLA OPERATIONS

ID	Task Name	Start	Finish	2009				2010				2011				2012			
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
74	Implement tipping scan analysis in AIPS	3/16/09	5/1/09																
75	Develop delay calibration procedure for WIDAR-0	3/16/09	6/1/09																
76	Develop Tsys calculation for station board CMIBs	6/1/09	9/1/09																
77	Test wideband bandpass stability with WIDAR-0	6/1/09	9/1/09																
78	Develop system temperature calibration	6/1/09	9/1/09																
79	Develop tipping scan/weather station analysis for new frequency bands	9/1/09	11/1/09																
80	Determine antenna gain curves	8/3/09	11/1/09																
81	Integrate API and weather station into M&C system	9/1/09	1/1/10																
82	Develop procedures for accurate gain calibration	9/1/09	1/1/10																
83	Develop new wideband calibrator models	6/1/09	1/1/10																
84	Conduct calibrator survey	6/1/09	1/1/10																
85	Develop WIDAR-0 CAL procedure w/ weak sources & multiple sub-bands	8/3/09	1/1/10																
86	Make primary beam and holography measurements	3/16/09	1/1/10																
87	Develop TelCal support for reference pointing only	8/3/09	3/1/10																
88	Data Analysis	3/16/09	1/1/10																
89	AIPS WIDAR data from CASA into AIPS via UVFITS	3/16/09	5/1/09																
90	Modify CASA filler/UVFITS data path	3/16/09	6/30/09																
91	Develop AIPS analysis of OSRO data reduction for typical user	3/16/09	6/30/09																
92	Provide capability in CASA to handle "typical" data set sizes	10/1/09	12/31/09																
93	Provide capability in CASA for spectral line and cube analysis	10/1/09	12/31/09																
94	Provide plotting and image annotation in CASA	10/1/09	12/31/09																
95	Provide CASA support for Solar System objects	9/1/09	12/31/09																
96	Provide AIPS automated calibration procedure for OSRO modes	9/1/09	1/1/10																
97	Analyze quality of AIPS EVLA data calibration	10/1/09	1/1/10																
98	Data Handling/Processing	3/16/09	1/1/10																
99	Automatic transfer and cataloging of EVLA data with AAT	3/16/09	4/6/09																
100	Automatic conversion of retrieved EVLA data to UVFITS in AAT	4/6/09	9/1/09																

Project: EVLA_capability_v2.01
Date: 3/17/09

Task



Progress



Milestone



Summary



SCHEDULE FOR TRANSITION TO EVLA OPERATIONS

ID	Task Name	Start	Finish	2009				2010				2011				2012			
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
101	Provide CASA direct access to EVLA archive	5/1/09	9/1/09																
102	Upgrade VLA-DSOC link to 1Gbps	8/3/09	10/1/09																
103	Upgrade DSOC 1Gbps link to Internet2	10/1/09	12/1/09																
104	Purchase archive disks	11/1/09	1/1/10																
105	User Support	3/16/09	1/15/10																
106	Pre-populate project from proposal with OPT	3/16/09	4/6/09																
107	Develop proposal/scheduling process and configuration durations	3/30/09	6/30/09																
108	Develop prototype for on-line helpdesk	4/1/09	7/1/09																
109	Develop plan for supporting increased number of users	7/1/09	9/1/09																
110	Revise exposure calculator for OSRO	7/1/09	9/1/09																
111	Update PST for OSRO	7/1/09	9/1/09																
112	Develop EVLA observational status summary for OSRO	8/3/09	9/1/09																
113	Provide new EVLA website for all users	7/1/09	9/1/09																
114	Update PST documentation for OSRO	7/1/09	9/1/09																
115	Provide data analyst for data distribution via alternative media	11/1/09	12/1/09																
116	Support remote user access	11/1/09	12/1/09																
117	Provide final online helpdesk	10/1/09	12/1/09																
118	Develop OPT documentation for OSRO	10/1/09	1/1/10																
119	Update CASA cookbook for OSRO	11/1/09	1/15/10																
120	Update AIPS cookbook for OSRO	11/1/09	1/15/10																
121	Release OPT for OSRO users	1/15/10	1/15/10																
122	Make VLA website available for archival information only	1/15/10	1/15/10																
123	PREPARATION FOR RSRO	3/16/09	6/1/10																
124	Science Commissioning	10/1/09	6/1/10																
125	Develop gain CAL procedure for wide bandwidths, weak calibration sources	10/1/09	12/1/09																
126	Calibrate 3-bit samplers	1/1/10	6/1/10																
127	Improve reference pointing for multiple sub-bands, weaker sources	1/1/10	6/1/10																

Project: EVLA_capability_v2.01
Date: 3/17/09

Task



Progress



Milestone



Summary



SCHEDULE FOR TRANSITION TO EVLA OPERATIONS

ID	Task Name	Start	Finish	2009				2010				2011				2012			
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
128	Determine time and frequency dependence of polarization calibration	1/1/10	6/1/10																
129	Data Analysis	3/16/09	12/31/09																
130	Wideband, narrow-field imaging of single, unconfused sources	3/16/09	5/1/09																
131	Provide automatic editing of UV data	9/30/09	12/31/09																
132	Narrow-field imaging of single sources with confusing sources	5/1/09	12/31/09																
133	Develop auto-boxing for CLEAN	9/30/09	12/31/09																
134	Data Handling/Processing	3/16/09	1/1/10																
135	Complete parallelization tests of prototype post-processing cluster	3/16/09	6/30/09																
136	Develop specification for final post-processing cluster	6/30/09	10/1/09																
137	Develop plan for access and use of post-processing cluster	6/30/09	10/1/09																
138	Complete software for parallelized post-processing cluster	6/30/09	1/1/10																
139	Purchase post-processing cluster	10/1/09	1/1/10																
140	User Support	7/1/09	9/1/09																
141	Develop mechanism for handling RSRO proposals	7/1/09	9/1/09																
142	Release OPT for RSRO users	9/1/09	9/1/09																
143	DATA RATES AND NETWORKING	7/2/08	10/1/12																
145	WIDAR-0, Max rate = 20MBps small % time	3/1/09	3/1/09																
146	RSRO, Max rate = 16 MB... 10%time	6/1/10	6/1/10																
147	OSRO, Max rate = 2 MB...90%time	6/1/11	6/1/11																
148	End of construction, Max rate = 75 MB...100%time	10/1/12	10/1/12																
149	OBSERVING	3/1/10	1/1/13																
150	Open shared risk observing (OSRO)	3/1/10	12/31/12																
151	Begin full science operations	1/1/13	1/1/13																

Project: EVLA_capability_v2.01
Date: 3/17/09

Task



Progress



Milestone



Summary

